8/6

1)

BRUHATH BENGALURU MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC Drain & RCC Culverts at 1st and 2nd Cross and surrounding area, Muneshwara Nagara in Ward No.05
2	Sanctioned Estimate Cost	:	77.00 Lakhs
3	Head of Account	:	P-3736, Development of Kempegowda Park Ward No.13 Mallasandra
4	Administrative Approval	:	AS/EE(BTP)/114/2019-20, Dt:16.03.2020
5	Work Code	:	005-20-000076
6	Technical Sanction	:	TS/SE(YNK)/52/2019-20, 16.03.2020
7	Approval to Estimate	:	
	e) Name of the Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Limited.
	f) Agreement No & Date	:	EE/BTP/BBMP/AG/239/2019-20, Dt:21.03.2020
8	Work Order No & Date	:	BBMP/EE/BTP/WO/239/2019-2020, Dt:21.03.2020
9	Date of Commencement	:	60 Days
10	Scheduled Date of Completion	:	20.05.2020
11	Time Extension if any	:	Lockdown period.
12	Actual Date of Completion	:	17.06.2020
13	Delay in Execution of Work	:	27 days.
14	i) Amount as per Sanctioned Estimate	:	77.00 Lakhs
	j) Amount as per Actual Expenditure	:	7689884.62
	k) Excess Sanctioned Amount	:	-
	l) Savings Sanctioned Amount	:	9406.88
15	Name of the Officials in Charge of Work	:	———
	e) Assistant Engineer	:	Sri. Mahutesh
	f) Assistant Executive Engineer	:	Sri. Sridhar. B.S.

Certificate:-

c) Certified that the above work has been executed by the contractor Satisfactory in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
Ward No.05
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560092.

17/6/2020
Assistant Executive Engineer
Bytarayanapura Sub-Division
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-24

Scanned with CamScanner